

MINUTES OF MEETING

8th September, 2016, School of Engineering, University of Glasgow, UK

1. List of attendees:

- | | |
|-------------------------------------------|-------------------------------------------------|
| – Neil Burnside, University of Glasgow | – Adrián Peña Fernández, HUNOSA |
| – David Banks, University of Glasgow | – Albino González, HUNOSA |
| – Adrian Boyce, University of Glasgow | – Amin Al-Habaibeh, Nottingham Trent University |
| – Nieves Roqueñí, Universidad de Oviedo | – Grzegorz Gzyl, GIG |
| – Covadonga Loredo, Universidad de Oviedo | – Ewa Janson, GIG |
| – Keith Parker, Alkane Energy | – Bjorn Debecker, RFCS, EU Commission |
| – Anup Althresh, Alkane Energy/ NTU | |

2. Main conclusions

Introduction & Feedback from Midterm report

0915: Bjorn Debecker, Research Officer, RFCS, EU Commission

- Brief Introduction
 - Manages 40 projects with RFCS
 - Background as mining engineer
- 10-minute demonstration of RFCS website
 - Where to make new proposals, project summaries and highlights
 - Details on evaluation pool, demonstration of registration and invite to do so
- Advice on RFCS grant award structure
 - 120% rule- don't spend any more than this on staff time
 - Staff costs flexible given sound reasoning
 - Don't place budget into staff if not spent elsewhere

0930: Feedback from Midterm Report- Grzegorz Gzyl (GIG)

- General
 - TGC1 Group after review of LoCAL Midterm Report
 - Start final reports ASAP (to be completed before June)
 - Feedback compiled by evaluating experts from Germany (Dalbert) and Spain (Galera)
- Report specifics
 - Report is broadly accurate, text covers deliverables
 - More precision on results would be desirable
 - Reviewers would like more information- industrial partners in particular often too concise
 - One Shortcoming- B2 proposal description (aims of project)- CO2 storage text
 - Does not relate to deliverables in technical annex- have to address
 - Some figures are too small (Task 1.2- 4 & 5, Task 2.2- 38 & 40)
 - No technical sketch for Caphouse Colliery
 - Some delays in project progress
 - tasks that depend on previous tasks delayed (more detail to follow in task reviews)
 - no need to rewrite report, but comments need to be taken into account for future reports
 - Bjorn comment- for next/final report include potential impacts/beneficiaries of work
- Spending with project
 - Project spend slightly low (37.5%)
 - 4 partners expected to incur higher expenditure during second half of project either as staff costs or drilling costs
- To date project has resulted in publication of 6 technical papers
- Apologies for Armada non-attendance

- Challenges with Armada participation (change in CZOK pumping plans)

WP 1 - Bespoke tools for investigating flow and heat transfer in flooded mineworkings

1000: Task 1.1 Update- Covadonga Loredo (UoO)

- 2 models produced in order to provide an integrated tool for 2 separate scenarios
 - Dave Banks (UoG) and Pavel (GIG) big help in development
- Scenario 1: LoCAL PANR (pump & discharge)
- Scenario 2: LoCAL PAAR (dipole system)
 - 2 boreholes
 - Recharge from injection to abstraction point
 - Can be several kilometers and several pathways (very complex)
- Both models want to know 1. temperature evolution of water, 2. Sustainability of geothermal system
- Deliverables & milestones
 - One additional (Ogata Banks equation)
 - Slight changes as GRAM code doesn't work
- 1 paper published, 1 ready to submit, 1 more related to task 1.2
- Tasks 1.1 (development) and 1.3 (application) closely related

1020: Task 1.2 Update- Neil Burnside (UoG)

- Short update due to task 1.2 workshop the previous day
 - Workshop very productive for all partners
- Good publication progress
 - Focused: 3 published, 2 submitted, 5 in preparation
 - Contribution to general papers: 1 published, 1 submitted
- Mile stones & Deliverables
 - Challenges with Manvers site for Tracer test
 - Delay of deliverable
 - Discussion of possible alternatives aligned with Task 1.1 models (Markham and Shettleston)

1040: Task 1.3 Update- Greg (GIG)

- Deliverable 1.6 (First Lessons from application tools at Bytom site) completed and results discussed
- Showcase and explanation of input parameters and user interface
- Using steady flowrate and temperature predictive results show that cooling effect will reach 46 meters within 200 years
 - No significant depletion of pumped mine water temperature is expected within 200 year timeframe (largely result of Szombierki depth)
- Deliverable 1.7 in progress

1100: WP1 Summary- Neil Burnside (UoG)

- Everything progressing nicely bar tracer test- but preliminary plans in place to deal with this should Manvers not be possible
- Publication record good so far and plenty more possibilities to come
- Advise Bjorn of any LoCAL outreach related work (such as EU researcher's night)

WP2 - Overcoming the hydrochemical barriers to effective heat transfer from raw and treated mine waters

1150: Task 2.1 Update- Anup Athresh (Alkane)

- Schematic of Caphouse (will be included in final report)
- Picture show of dosing plant to halt ochre formation on exchangers at Caphouse
- Pictures of pipeline inspections
- Comparisons of Markham and Caphouse
 - Markham COP 3.6
 - Caphouse COP 4.1 (lessons learnt from Markham)
- Publications: 1 published, contribution to Banks et al Task 2.2 paper, Ochre suppression paper planned

1210: Task 2.2 Update- Dave Banks (UoG)

- Details on closed loop heat exchanger at Caphouse
 - Data logger results
 - Energy blade and infrastructure
 - October heat transfer coefficient
 - Without flow- 900 to 1000 W/°C
 - With flow 1100 to 1200 W/°C
 - April (post dredging of pond)
 - Without flow 900 W/°C
 - With flow 1000 W/°C
- Details on Adam Raftery's masters thesis results and pictures of experiments
 - Temperature speeds up ochre formation
 - Temperature doesn't affect particle size
 - Adam's thesis now available online
- Greg's comments
 - LoCAL science approach is good (papers)
 - Need to get wider outreach and help break mental barriers (especially with respect to Fe rich water)
 - Not only purely scientific dissemination
- Keith Parker's (Alkane) comments
 - pH effects- Wheeljane mine example- development opportunity
 - pH well known, bring out existing literature to inform our work

1230: WP2 Summary- Nieves (UoO)

- Everything progressing nicely
- Good publication record

WP3 -Models for efficiency of energy extraction and distribution

1350: Task 3.1 Update- Greg (for Marcin Głodniok, GIG)

- STEEP analysis- Micmac technique
- Concept for CBA and DGC analysis (digital cost calculation)
- Financial aspects- flow chart detailing variables
- Algorithms incorporating financial models

1410: Task 3.4 Update- Greg (for Marcin, GIG)

- Lead on directly from 3.1
- Ownership, management and financial models
- Demonstration of excel tool- useful and readily accessible for users
- What is lower limit of ground source heat for economic case
- Keith comments
 - Alkane have algorithms for boreholes and heat pumps to integrate in
 - Pick up and application...need local council and developer engagement (and desire)
 - Desire is a big challenge
 - Need appetite from end users to engage at early stage
 - Really need local authority champion/ high level buy in

1430: Task 3.2 and 3.3- Dave Banks/ Neil Burnside (UoG)

- Neither task started. Due to commence soon (within project deliverable time tables)
- Will produce concise report- first half theory, second half examples and schematics
- Bjorn comments
 - Key to bring in future users

1440: WP3 Summary-

- Everything progressing as planned
- Task 3.2 and 3.3 due to start on schedule

WP4 - Pilot Implementations

1500: Task 4.1 Update- Anup Athresh (Alkane)

- Markham progress from last meeting
 - Water level rise- 3m/month (up from 2 m/month)
 - Natural gas base generators- heating system to keep engines warm and ready for use at short notice
 - Relation to UK energy demand
 - Thermal pics of towers and engines
 - Details of plans for winter operations and schedule
- Manvers details / progress
 - Environmental Agency section 32 permit secured
 - 1 more permit required (hopefully within 6 weeks)
- Publications: 1 accepted, 1 ready to submit, 2 future possible papers at the moment

1520: Task 4.2 Update- Adrian Pena (Hunosa)

- New data from Barredo
 - Resistance in pipes depends on scaling and flow
 - Ochre cleaning schedule: university twice per year, hospital once per year
 - Details on slaughterhouse client- using waste water to heat water
 - Exchanger cleaning comparison for waste water⁴ (blood, hair, fat)

1540: Task 4.3 Update- Greg (for Anna Hydra, ARMADA)

- Issues with CZOK public company
 - Changes in pumping locations
 - Challenges with permits
 - Don't want private companies to get any value or make money

1600: WP4 Summary- Greg

- Deliverables not optimal
 - Wording/structure in proposal not ideal
 - We can provide information but best to package it in a different way

Any other matters

- Organisation of WP3 workshop on 20th October
- Rough dates for next 6 monthly meeting in Oviedo and final meeting in Katowice